BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of CC roads and drains in Sanitary core B Sector in yelahanka new town in ward no-04**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri R Subramani.**
4	Time Stipulated for Completion of work	6 months
5	Date of Commencement	26/02/18
6	Date of Completion:	7/04/2018
7	Measurment Recorded	
	M.B No	819
	Page No	8/852 to 860.
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Chedanand.
	2) Asst. Engineer	Ramaraju Jeevaraju

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
26 23 754/- (4.99% above)	26 20,000/-	-	3754/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramaraju Jeevaraju

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

7/4/18